

SCHEDULE FOR DETAILED DESIGN FOR THE COLLEGEWAY CYCLE TRACK - WINSTON CHURCHILL BOULEVARD TO SOUTH MILLWAY EAST																		9.6
ID	Task Name	Duration	Start	Finish	2021													
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
1	30% Design	24 days	Mon 21/09/20	Fri 23/10/20														
2	Attend Start-up Meeting with COM PM	0 days	Mon 21/09/20	Mon 21/09/20	◆ 21/09													
3	Topographic Survey	8 days	Mon 21/09/20	Wed 30/09/20														
4	Tree Survey	8 days	Mon 21/09/20	Wed 30/09/20														
5	Prepare Base Plans	5 days	Thu 01/10/20	Wed 07/10/20														
6	Develop Preliminary Drawings	7 days	Thu 08/10/20	Fri 16/10/20														
7	Prepare Cross-Sections	2 days	Mon 19/10/20	Tue 20/10/20														
8	Send Preliminary Drawings to Utility Companies for Mark-Up	2 days	Mon 19/10/20	Tue 20/10/20														
9	Coordinate Drawings incl. Chainage with City Design Teams	0 days	Mon 12/10/20	Mon 12/10/20	◆ 12/10													
10	30% Design Submission	0 days	Tue 20/10/20	Tue 20/10/20	◆ 20/10													
11	Attend 30% Design Review Meeting	0 days	Fri 23/10/20	Fri 23/10/20	◆ 23/10													
12	Geotechnical Investigation	18 days	Mon 28/09/20	Wed 21/10/20														
13	60% Design	31 days	Mon 26/10/20	Mon 07/12/20														
14	Detailed Design and Preperation of Contract Drawings	20 days	Mon 26/10/20	Fri 20/11/20														
15	Coordination with City design teams w.r.t. drawings and specs	0 days	Mon 23/11/20	Mon 23/11/20	◆ 23/11													
16	Permits	0 days	Mon 02/11/20	Mon 02/11/20	◆ 02/11													
17	60% Submission	0 days	Thu 26/11/20	Thu 26/11/20	◆ 26/11													
18	60% Review Meeting with City PM, traffic signals, lighting, noise walls, landscaping and roadworks	0 days	Wed 02/12/20	Wed 02/12/20	◆ 02/12													
19	Quantities	0 days	Fri 27/11/20	Fri 27/11/20	◆ 27/11													
20	Special Provisions / Specifications	6 days	Wed 18/11/20	Wed 25/11/20														
21	Engineer's Construction Estimate	0 days	Wed 25/11/20	Wed 25/11/20	◆ 25/11													
22	60% Revisions	3 days	Thu 03/12/20	Mon 07/12/20														
23	90% Design	11 days	Thu 10/12/20	Thu 24/12/20														
24	90% Submission	0 days	Thu 10/12/20	Thu 10/12/20	◆ 10/12													
25	90% Review Meeting with City PM, traffic signals, lighting, noise walls, landscaping and roadworks	0 days	Wed 16/12/20	Wed 16/12/20	◆ 16/12													
26	90% Revisions	6 days	Thu 17/12/20	Thu 24/12/20														
27	100% Design and Tendering	92 days	Mon 04/01/21	Tue 11/05/21														
28	100% Finalize Drawings / Documents	7 days	Mon 04/01/21	Tue 12/01/21														
29	Assistance During Tendering and Bid Review	0 days	Thu 15/04/21	Thu 15/04/21	◆ 15/04													
30	Prepare issued for construction drawings	2 days	Mon 10/05/21	Tue 11/05/21														
31	Support during construction	110 days	Mon 17/05/21	Fri 15/10/21														
32	Prepare as-built drawings	5 days	Mon 18/10/21	Fri 22/10/21														